

Capital and M & R Funded Projects in progress as of April 1, 2024				
Project #	Project Name	Status Update	PM	
11170	Modern Campus Phase 2--Health Sciences Building (Includes Dearmont Utility Relocates; Dearmont Asbestos Abatement, demo of Dearmont and construction of new bldg).	CD's completed for Dearmont Utility Relocates. CD's in progress for abatement. Design of new bldg continues including demo of Dearmont.	Carolyn/Ben	
11186	Modern Campus Master Plan	Umbrella Parent Project		
11169	Campus E & G Building Assessments	Final Report received October 2023	Angela/Carolyn	
11198	Modern Campus Phase 3--Multi-Purpose Facility (pressbox)	Proposal received from A/E; working through funding with various entities	Carolyn/Shelly	
11146	Elevator Addition /computer lab at Innovation Center	Elevator install in progress	Tom	
11155	Sculpture at River Campus	Substantially complete	Tom	
11162	Kent Library Façade-Portico-Plaza Renovation	Moving forward with schematic and renderings for Foundation Fund Raising use.	Tom	
11139	Campus Crosswalks and Caution Lighting	Awarded to NKE	Tom	
11175	LEA expansion	Kick off meeting held 3/24/24 with Gray Designs	Tom	
	SRC West Gym Floor Refinish	Work to be completed Summer 2024	Tom	
11138	Cultural Arts Center Retro Commissioning	Final report received 2023	Tom	
11132	Seabaugh Polytechnic Roof Replacement	Contract award to Boulder Construction. Work to be completed summer 2024	Shelly	
11129	Vandiver Hall Shower Replacement	Phase I Complete/Phase II Summer 2024	Shelly	
11164	Vandiver Elevator Machine room upgrades	Costruction to begin May 2024	Shelly	
11188	River Campus Seminary Roof Replacment	In design	Shelly	
11171	Campus concrete repairs	Will bid spring 2024	Shelly	
11187	Serena Roof Replacement	In design	Shelly	
11147	IBM Cyber Lab	Construction start delayed by IBM. Still waiting on new proposal	Shelly	
11197	Towers N & W Flooring Replacement	Bidding April 2024; to be completed summer 2024		
11106	Tunnels 14-25 repairs	Paving between Academic & Serena to be completed Sprint/Summer 2024. All other items Substantially Complete 9/27/23	Ben	
11168	STEM observatory construction	Substantially complete	Ben	
11140	Tunnel 37 repairs	Advertising April 6, 2024	Ben	
11179	Academic Hall handrail repairs	over budget--on hold	Ben	
11189	NCP Overhaul	Construction in progress	Ben	
10852	GIS Data Gathering/Input	Ongoing in house work	Brennen	
n/a	FM Plan Book	Ongoing in house work	Brennen	
11190	E & G Annual Flooring Replacements	Estimate to replace Dempster LL corridor flooring being drafted	Brennen	
11192	E & G Annual Exterior Building Envelope Restorations	Vetting materials/scope of work/buildings to recommend	Brennen	
11198	South Chiller Plant	Design kick off meeting scheduled for April 3, 204	Brennen	

UNASSIGNED PROJECTS				
	Fire Alarm Design for Boiler Plant			
	Boiler Alarms			
